

Equipment : DOZ505
 Location: ALL
 Component: ALL
 Reason: ALL
 Owner: ALL
 Date Range:
 Meter or Cumulative: Cumulative
 List Parts: No
 PM Jobs Only: No
 Page Break on Sort: No

Sort on: Equipment ID/Date

16034 undercarriage replaced
 11091 partial rebuild
 9757 Trans rebuild

* Indicates Credit Adjustment

16438 1-16-12 hrs

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505	11/29/2000 8.00	1935	SCHEDULED PLANNED	INSTALL DASH-RAD - Install radio - Install company radio - used	3.00	3.00	83.67	0.00	0.00	83.67
DOZ505	11/30/2000 11.00	1933	MISC PLANNED	FABRCTE FUEL TNK REAR - Needs quick fuel moved to right side - Made longer hose/changed one end. Cut off old bracket, extended/welded on right. Made cable hanger, welded on/painted.	6.00	6.00	167.34	125.00	0.00	292.34
DOZ505	12/1/2000 18.00	1938	UNSCHEDULED PLANNED	TEST JACKET W - Check engine heater bolt out of torque rod on blade. - Checked engine heater nut missing on bolt. Installed nut.	0.50	0.50	13.95	0.00	0.00	13.95
DOZ505	12/4/2000 22.00	1941	UNSCHEDULED LOOSE	ADJUST TRACK - Loose tracks - Tracks loose. Adjusted tracks. Adjusted brake pedal.	1.50	1.50	41.84	0.00	0.00	41.84
DOZ505	12/8/2000 67.00	1950	UNSCHEDULED LOOSE	INSTALL DASH-RAD - No speaker on left side - Wire off speaker. Installed wire. Check heater control. Under WARRANTY. Done by Ziegler.	1.00	1.00	53.00	0.00	0.00	53.00
DOZ505	12/14/2000 112.00	1959	SCHEDULED LOST	INSTALL BLADE BR - Bolt on blade missing. - Bolt on blade missing. Ziegler replaced bolt under WARRANTY.	1.00	1.00	53.00	0.00	0.00	53.00
DOZ505	12/14/2000 112.00	664581454	SCHEDULED PV MAINT	PM - initial PM - adjust both tracks. blowed filter.	0.00	2.00	47.38	113.92	0.00	161.30

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505	12/22/2000 176.00	1970	UNSCHEDULED PLANNED	INSTALL FUEL TNK - Fuel leaking on top of tank - No drain hose. Installed drain vent hose.	1.00	1.00	27.89	0.00	0.00	27.89
DOZ505	12/22/2000 176.00	1979	UNSCHEDULED BROKEN	INSTALL GEN-ALT - Alternator light on - Belts broken. Replaced belts. Under WARRANTY.	5.00	3.00	159.00	0.00	0.00	159.00
DOZ505	1/3/2001 253.00	664581330	SCHEDULED PV MAINT	PM-1 - adjust both tracks	0.00	1.50	39.68	117.85	0.00	157.53
DOZ505	1/8/2001 297.00	1991	UNSCHEDULED CONTAMIN	CLEAN WIPER,WA - No windshield washers on left side - Hose plugged. Clean use. Under WARRANTY.	0.50	0.50	11.29	0.00	0.00	11.29
DOZ505	1/18/2001 297.00	675857799		PM-1 -	0.00	0.00	0.00	0.00	0.00	0.00
DOZ505	2/1/2001 494.00	2020	SCHEDULED LEAK	ADJUST CAB & AC - Dust in cab. Left cab door loose. Adjusted door. A/C belt twisted. - Rem & straighten A/C belt. Weights in rear moving. Weld retainer in front down. All under WARRANTY.	5.00	5.00	0.00	0.00	0.00	0.00
DOZ505	2/1/2001 494.00	665582888	SCHEDULED	PM-2 - adjust both tracks	0.00	5.50	130.30	253.41	0.00	383.71
DOZ505	2/6/2001 527.00	1694	SCHEDULED BROKEN	R&L AIR COND - Air conditioner belt bad - Belt turned over. Replaced belt. Under WARRANTY.	1.00	1.00	0.00	0.00	0.00	0.00
DOZ505	3/2/2001 733.00	667993769	SCHEDULED	PM-1 - pm-1 - adjust both tracks	0.00	2.00	47.38	117.85	0.00	165.23
DOZ505	3/29/2001 959.00	670424770	SCHEDULED	PM-3 - PM-3 - Adjust both track. Changed both finals and transmission over to summer oil.	0.00	7.00	165.83	462.79	0.00	628.62
DOZ505	4/17/2001 1,075.00	2141	SCHEDULED BROKEN	INSTALL WINCH - Pull Hook Missing - replace hook	0.00	0.25	5.92	0.00	0.00	5.92

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505	4/26/2001 1,164.00	2158	UNSCHEDULED BROKEN	WELD BLADE BR FRT - brace broken right side dozer walkway - welded portable at fill	0.20	0.50	13.95	0.00	0.00	13.95
DOZ505	4/30/2001 1,184.00	2179	SCHEDULED LOW PWR	R&I FUEL FIL - low poer - remove & replace two fuel filter	0.00	0.50	11.85	36.76	0.00	48.61
DOZ505	5/2/2001 1,204.00	673365173	SCHEDULED PV MAINT	PM-1 - PM-1	0.00	1.00	26.46	118.05	0.00	144.51
DOZ505	5/2/2001 1,204.00	2170	UNSCHEDULED LOW PWR	R&I - low engine power - engine turbo pressure low; replace sensor; replace check valve on washer pump; repaired by Ziegler under warranty	5.00	2.00	106.00	0.00	0.00	106.00
DOZ505	5/30/2001 1,428.00	675774527	SCHEDULED PV MAINT	PM-2 - PM-2 - WENT TO MOBIL OIL	0.00	5.25	124.37	246.45	0.00	370.82
DOZ505	6/7/2001 1,498.00	2249	UNSCHEDULED OVERHEAT	CLEAN RADIATOR - engine hot - rod plugged; clean out rod	0.50	0.50	13.95	0.00	0.00	13.95
DOZ505	6/11/2001 1,523.00	2246	SCHEDULED PV MAINT	SERVICE RADIATOR - running hot - blowed radiator	0.50	0.50	11.85	0.00	0.00	11.85
DOZ505	6/13/2001 1,540.00	2270	SCHEDULED BROKEN	R&I WINCH - broken tow chain - remove old chain; replace with new chain hook & coupler	0.50	0.50	11.85	0.00	0.00	11.85
DOZ505	6/28/2001 1,662.00	678193368	SCHEDULED PV MAINT	PM-1 - PM-1 - ADJUSTED BOTH TRACKS.	0.00	2.00	47.38	110.64	0.00	158.02
DOZ505	7/18/2001 1,830.00	2309	UNSCHEDULED LEAK	REMOVE WARN DEV - oil leak on slope gauge - crack in glass; remove gauge	0.50	0.50	13.95	0.00	0.00	13.95
DOZ505	7/23/2001 1,872.00	2322	SCHEDULED WORN	R&I WIPER,WA TOP - wiper blades worn - repaired wiper blades	0.10	0.10	2.79	46.08	0.00	48.87
DOZ505	7/26/2001 1,898.00	680698679	SCHEDULED PV MAINT	PM-4 - pm - adjust both tracks	0.00	7.50	186.08	880.97	0.00	1,067.05
DOZ505	8/3/2001 1,958.00	2332	UNSCHEDULED BLOWN	R&I HYD TUBE FRT - tilt hose blown	1.50	1.50	41.84	25.00	3.45	70.29

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505	8/16/2001 2,048.00	2363	UNSCHEDULED LEAK	- made new fill hose and installed R&I HYD TANK - hyd leak - hyd tank cap leaking; replaced seal	0.50	0.50	14.14	0.00	0.00	14.14
DOZ505	8/29/2001 2,146.00	683554123	SCHEDULED PV MAINT	PM-1 - PM - ADJUST BOTH TRACKS	0.00	1.75	43.03	141.65	0.00	184.68
DOZ505	9/18/2001 2,301.00	2402	UNSCHEDULED LEAK	INSPECT WATER LN IN - losing 3/4 gal coolant daily - cat service man could find no leak; unit no longer using coolant	0.20	0.25	13.25	0.00	0.00	13.25
DOZ505	9/28/2001 2,399.00	686151876	SCHEDULED PV MAINT	PM-2 - PM	0.00	4.50	110.66	305.68	0.00	416.34
DOZ505	10/16/2001 2,523.00	2426	UNSCHEDULED SHORTED	REPAIR AIR COND IN - fan for cab trips breaker when turned to AC - wire in housing shorted at AC coil; Zieglers repaired under warranty	10.00	0.00	0.00	0.00	0.00	0.00
DOZ505	10/30/2001 2,883.00	689001270	SCHEDULED PV MAINT	PM-1 - PM - REMOVE CLEAN AND REPLACE BELLY PANS . FOUND TWO PLUGS IN FRONT BELLY PAN MISSING. MADE PLUGS FOR FRONT BELLY PAN. CHECK FIER EXTINGUISHER CAP.	0.00	13.00	342.77	138.16	0.00	480.93
DOZ505	11/16/2001 2,774.00	2480	UNSCHEDULED CONTAMIN	CLEAN WIPER,WA - washer on side window not working - line plugged at pump; clean line	0.50	0.50	14.14	0.00	0.00	14.14
DOZ505	11/30/2001 2,883.00	691830771	SCHEDULED PV MAINT	PM-3 - PM-3 - UNDERCARRIAGE IS WORN. ADJUSTED BOTH TRACKS.	0.00	7.00	178.73	872.83	0.00	1,051.56
DOZ505	12/18/2001 3,020.00	2507	UNSCHEDULED SHORTED	DIAGNSE GEN-ALT - alt light flashing - checked out alt; cleaned battery cables; called Ziegler. Alt bad. Ziegler replaced alt - under warranty	7.00	1.50	42.42	0.00	0.00	42.42
DOZ505	1/3/2002 3,133.00	694508962	SCHEDULED PV MAINT	PM-1 - PM-1	0.00	1.00	27.58	138.16	0.00	165.74
DOZ505	1/9/2002 3,188.00	2742	SCHEDULED WORN	R&I WIPER,WA - wiper blades	0.00	0.50	12.30	67.75	0.00	80.05

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505	1/16/2002 3,265.00	3260	UNSCHEDULED LOW PWR	- remove & replace all wiper blades R&I AIR CLEA - low power - replaced all filters	1.00	1.00	28.28	80.36	0.00	108.64
DOZ505	1/18/2002 3,271.00	2753	UNSCHEDULED SHORTED	R&I VEH LITE - no head light - wires cut - replaced lights	1.00	1.00	28.28	78.51	0.00	106.79
DOZ505	1/30/2002 3,361.00	696858979	SCHEDULED PV MAINT	PM-2 - TRACKS ARE WORN. CLEAN TRACKS.	0.00	4.50	110.66	322.26	0.00	432.92
DOZ505	1/30/2002 3,361.00	2770	SCHEDULED WORN	R&I SPROCKET - segments worn - replace segments	8.00	7.50	210.93	1,702.50	0.00	1,913.43
DOZ505	2/28/2002 3,931.00	699366581	SCHEDULED PV MAINT	PM-1 - PM-1 - CHANGE OIL IN BOTH FINALS DO TO S.O.S. REPORT. TRACKS ARE WORN. ADJUST BOTH TRACKS.	0.00	3.00	73.77	198.44	0.00	272.21
DOZ505	3/7/2002 3,648.00	2793	UNSCHEDULED BROKEN	REPAIR AIR COND - no air cond - wiring on roof unit broken; repaired (under warranty)	3.00	3.00	159.00	0.00	0.00	159.00
DOZ505	3/28/2002 3,826.00	2804	SCHEDULED WORN	R&I CAB,DRS, - floor mat worn - floor mat worn; clean cab; replace floor mat	1.00	1.00	28.28	242.36	0.00	270.64
DOZ505	3/28/2002 3,826.00	702304266	SCHEDULED PV MAINT	PM-4 - PM-4 - TRACKS ARE WORN BAD.	0.00	7.50	193.65	1,011.43	0.00	1,205.08
DOZ505	4/10/2002 3,931.00	2848	UNSCHEDULED OVERHEAT	CLEAN RADIATOR - engine hot - rad dirty; clean out radiator	0.50	0.50	14.14	0.00	0.00	14.14
DOZ505	4/28/2002 4,062.00	705490945	SCHEDULED PV MAINT	PM-1 - PM-1	0.00	2.00	49.18	138.16	0.00	187.34
DOZ505	4/29/2002 4,082.00	2861	UNSCHEDULED OVERHEAT	CLEAN RADIATOR - rad. plugged - washed out radiator	0.50	0.50	14.14	0.00	0.00	14.14
DOZ505	5/7/2002 4,151.00	705243715	SCHEDULED PV MAINT	PM-1 - PM-1 - SAMPLE BOTH FINALS. TRACKS ARE MORN.	0.00	2.00	49.18	173.08	0.00	222.26

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505	5/9/2002 4,174.00	2892	SCHEDULED OVERHEAT	R&I RADIATOR - running hot - blown radiator	0.00	0.25	6.15	0.00	0.00	6.15
DOZ505	5/10/2002 4,184.00	2894	SCHEDULED LOOSE	ADJUST TRACK - tracks loose - tighten tracks	0.00	0.75	18.44	0.00	0.44	18.88
DOZ505	5/15/2002 4,224.00	2867	SCHEDULED LEAK	REPAIR AIR COND - no air con - leak in line; repaired under warranty	2.00	2.00	106.00	0.00	0.00	106.00
DOZ505	6/3/2002 4,390.00	707570512	SCHEDULED PV MAINT	PM-2 - PM-2 - BAD S.O.S. ON RIGHT FINAL CHANGE OIL IN FINAL UNDERCARRIAGE NEEDS REPLACE... ADJUST BOTH TRACKS.	0.00	4.50	110.66	332.55	0.00	443.21
DOZ505	6/18/2002 4,509.00	2939	SCHEDULED CONTAMIN	SERVICE AIR CLEA - air filter dirty - remove and replace air filter; adjusted both tracks	0.00	0.75	18.44	28.38	0.00	46.82
DOZ505	7/10/2002 4,775.00	2973	SCHEDULED WORN	R&I DRIVE TR BOT - undercarriage short - replaced undercarriage rails, rollers, idlers, segments, 2 rockguards	40.00	72.00	1,984.68	30,153.80	0.00	32,138.48
DOZ505	7/16/2002 4,603.00	2975	SCHEDULED CONTAMIN	CLEAN AIR CLEA - outer air filter dirty - remove & replace outer air filter; blown out cab air	0.50	0.50	12.30	28.38	0.00	40.68
DOZ505	7/19/2002 4,626.00	711548906	SCHEDULED PV MAINT	PM-1 - PM-1 - SAMPLED BOTH FINALS.	0.00	3.25	88.17	154.16	0.00	242.33
DOZ505	8/27/2002 4,853.00	714991911	SCHEDULED PV MAINT	PM-3 - PM-3 - ADJUST BOTH TRACKS. CHANGE OIL IN RIGTH FINAL.	0.00	6.00	160.12	847.96	0.00	1,008.08
DOZ505	8/28/2002 4,853.00	3016	UNSCHEDULED WORN	R&I EXT CONT IN - hard to shift - Ziegler replaced shift cables - WARRANTY	4.50	0.00	0.00	0.00	0.00	0.00
DOZ505	10/1/2002 5,100.00	718096100	SCHEDULED PV MAINT	PM-1 - PM-1 - ADJUSTED BOTH TRACKS.	0.00	1.00	27.36	138.16	0.00	165.52
DOZ505	10/23/2002 5,234.00	3067	UNSCHEDULED CONTAMIN	SERVICE BASIC MA - bad SOS report - remove & replace oil in right final	0.00	1.00	25.58	0.00	25.95	51.53

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505	11/6/2002 5,335.00	721118739	SCHEDULED PV MAINT	PM-2 - PM-2 - ADJUSTED BOTH TRACKS. TESTED ANTI FREEZE AT -40.	0.00	6.00	163.25	322.55	0.00	485.80
DOZ505	11/20/2002 5,411.00	3104	UNSCHEDULED BLOWN	R&I WARN DEV REAR - backup alarm doesn't work - replaced backup alarm	0.20	0.25	7.28	133.97	0.00	141.25
DOZ505	11/21/2002 5,417.00	3106	SCHEDULED CONTAMIN	R&I AIR COMP - air filter bad - remove & replace outer air	0.00	0.50	12.79	28.38	0.00	41.17
DOZ505	12/31/2002 5,565.00	3165	SCHEDULED BURNT	R&I HEATER - replaced cord to engine heater - left side	2.00	2.00	58.26	19.50	0.00	77.76
DOZ505	12/31/2002 5,565.00	725964232	SCHEDULED PV MAINT	PM-1 - PM-1 - CHANGE BOTH FINAL OVER TO WINTER OIL	0.00	1.25	31.98	213.66	0.00	245.64
DOZ505	1/17/2003 5,632.00	3174	SCHEDULED CONTAMIN	R&I AIR CLEA - dirty air filter - remove & replace air filter	0.50	0.50	12.79	29.10	0.00	41.89
DOZ505	2/10/2003 5,685.00	3216	UNSCHEDULED CONTAMIN	R&I - trans filter light coming on - filters dirty; replaced filters	1.00	1.00	29.82	7.38	0.00	37.20
DOZ505	2/11/2003 5,689.00	3221	UNSCHEDULED CONTAMIN	R&I AIR CLEA - air filter light on in dash - replace filters	0.50	0.50	14.91	57.25	0.00	72.16
DOZ505	3/7/2003 5,777.00	731762867	SCHEDULED PV MAINT	PM-4 - PM-4 -	0.00	6.00	163.39	959.87	0.00	1,123.26
DOZ505	3/10/2003 5,777.00	3267	SCHEDULED WORN	R&I BLADE BR - cutting edge worn - cutting edge worn; turn center edges; replace corners	3.00	3.00	89.46	290.88	0.00	380.34
DOZ505	4/10/2003 5,939.00	3251	UNSCHEDULED LEAK	REPAIR HEATER - antifreeze leak - heater hose leaking; cut off end of hose	1.00	1.00	29.82	0.00	6.90	36.72
DOZ505	4/23/2003 6,015.00	735553835	SCHEDULED PV MAINT	PM-1 - PM-1 -	0.00	1.00	28.67	143.01	0.00	171.68
DOZ505	4/30/2003 6,074.00	3322	UNSCHEDULED CONTAMIN	INSPECT PUMP FIL - trans light on dash coming on	1.00	1.00	53.00	0.00	0.00	53.00

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505	5/19/2003 6,230.00	3360	UNSCHEDULED OVERHEAT	- Ziegler came out checked out machine; changed filters; took oil samples CLEAN RADIATOR FRT - running hot - washed radiator; untwisted AC belt & re-adjusted	1.00	1.00	29.13	0.00	0.00	29.13
DOZ505	5/22/2003 6,256.00	3364	SCHEDULED CONTAMIN	R&I PRES IND FRT - Trans Filter light comes on - sensor at steering filter melted glue to end; replaced sensor	1.00	0.00	0.00	0.00	0.00	0.00
DOZ505	5/22/2003 6,256.00	738146315	SCHEDULED PV MAINT	PM-2 - PM-2 - TRACKS PADS WORN...	0.00	4.00	102.32	332.31	0.00	434.63
DOZ505	5/27/2003 6,280.00	3376	UNSCHEDULED OVERHEAT	R&I AIR COND - no air cond - belt on air cond; bad; replaced belt	1.50	1.50	44.73	14.06	0.00	58.79
DOZ505	6/6/2003 6,351.00	3404	UNSCHEDULED LEAK	R&I HYD TANK - hyd leak - gasket on tank leaking; replaced o-ring; replaced cab filters	1.00	1.00	29.82	29.19	0.00	59.01
DOZ505	6/26/2003 6,486.00	741095354	SCHEDULED PV MAINT	PM-1 - PM-1 - CHANGED OIL AND FILTER IN RIGHT FINAL, HYDRAULIC AND TRANSMISSION.	0.00	7.50	210.98	1,003.91	0.00	1,214.89
DOZ505	7/17/2003 6,646.00	3678	UNSCHEDULED CONTAMIN	R&I PUMP - trans filter light on - replace filters	0.50	0.50	15.01	30.34	0.00	45.35
DOZ505	7/24/2003 6,695.00	743853508	SCHEDULED PV MAINT	PM-3 - PM-3 -	0.00	4.50	115.11	961.96	0.00	1,077.07
DOZ505	7/25/2003 6,695.00	3677	SCHEDULED CONTAMIN	REPAIR PUMP FIL BOT - Trans oil sampler bad - Ziegler came out; pulled belly pans for them. Found steel line to converter to scarange pump broken. They replaced line. I washed out trans. Reinstalled pans	10.00	10.00	150.10	0.00	0.00	150.10
DOZ505	8/7/2003 6,776.00	3700	SCHEDULED BROKEN	WELD INT PIPE - Hood cracked around precleaner - Welded cracks, bent a 3/8 rod around it; welded solid all the way around	2.00	2.00	60.04	2.00	0.00	62.04
DOZ505	8/14/2003 6,817.00	3713	SCHEDULED LEAK	R&I FRA,PIVT - Right pivot shaft seal leaking	15.00	28.00	450.30	0.00	0.00	450.30

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505	8/21/2003 6,874.00	3722	SCHEDULED CONTAMIN	- Called Ziegler - warranty; helped remove/install R&I AIR COND - cab air filter dirty - remove & replace cab air filter	0.50	0.50	12.88	29.39	0.00	42.27
DOZ505	9/8/2003 6,941.00	747492745	SCHEDULED PV MAINT	PM-1 - PM-1	0.00	3.75	99.77	246.34	0.00	346.11
DOZ505	10/3/2003 7,059.00	3795	SCHEDULED BROKEN	R&I SEAT,BEL - back of seat broken - lock on back broken; replaced lock	2.00	2.00	60.04	45.82	0.00	105.86
DOZ505	10/3/2003 7,069.00	3788	SCHEDULED CONTAMIN	R&I AIR CLEA - Air flow light on dash came on - remove & replace air filter	0.50	0.50	12.88	31.61	0.00	44.49
DOZ505	10/13/2003 7,089.00	3809	UNSCHEDULED BROKEN	R&I GEN-ALT - Alternator tensioner rod broken - Ziegler replaced rod	0.50	0.50	0.00	0.00	0.00	0.00
DOZ505	11/17/2003 7,163.00	754755898	SCHEDULED PV MAINT	PM-2 -	0.00	3.50	96.53	296.90	0.00	393.43
DOZ505	11/20/2003 7,189.00	3841	UNSCHEDULED LOOSE	ADJUST AIR COND - Belt squealing - tightened AC belt	0.20	0.25	7.51	0.00	0.00	7.51
DOZ505	1/26/2004 7,359.00	761481001		PM-1 -	0.00	0.00	0.00	0.00	0.00	0.00
DOZ505	1/28/2004 7,359.00	3917	UNSCHEDULED LOW PWR	OTHER FUEL FIL - Won't start - charged; changed fuel filter;	4.00	4.00	120.08	51.34	0.00	171.42
DOZ505	1/30/2004 7,368.00	3923	UNSCHEDULED LOW PWR	R&I FUEL FIL LEFT - won't start; fuel jell - Replaced fuel filters; filled with power service; charged batteries, cleaned & replaced positive cable	2.00	2.00	60.04	46.67	0.00	106.71
DOZ505	2/19/2004 7,388.00	3966	SCHEDULED CONTAMIN	R&I AIR CLEA - Out air filter dirty - Remove & replace out air filter	0.50	0.50	12.88	32.89	0.00	45.77
DOZ505	2/24/2004 7,406.00	762083460	SCHEDULED PV MAINT	PM-1 - PM-1	0.00	2.00	54.59	110.01	0.00	164.60

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505	4/7/2004 7,637.00	7294	UNSCHEDULED PV MAINT	ADJUST TRACK - loose tracks	0.50	0.75	18.75	0.00	1.43	20.18
DOZ505	4/9/2004 7,645.00	7296	SCHEDULED WORN	R&I SPROCKET OUT - Sprocket segments shot - Replaced segments, bolts, nuts, washers	3.50	3.50	105.07	1,755.90	0.00	1,860.97
DOZ505	4/9/2004 7,645.00	766229152	PV MAINT	PM-4 -	0.00	10.00	250.00	953.52	0.00	1,203.52
DOZ505	5/4/2004 7,718.00	7332	UNSCHEDULED SEIZED	R&I IDLER - RR idler out - Replaced idler from stock	2.00	4.00	107.53	0.00	0.00	107.53
DOZ505	6/4/2004 7,851.00	771072810	PV MAINT	PM-1 -	0.00	3.00	75.00	174.36	0.00	249.36
DOZ505	7/7/2004 7,990.00	7411	UNSCHEDULED CONTAMIN	R&I BATTERY - unit would not start - battery posts were burnt off; put batteries in and checked out wires. Found starter bad; dropped belly pans and replaced starter	24.00	27.00	730.22	730.30	0.00	1,460.52
DOZ505	7/13/2004 8,021.00	7424	UNSCHEDULED OVERHEAT	SERVICE RADIATOR - Engine overheating - washed out radiator	0.50	0.50	12.50	0.00	0.00	12.50
DOZ505	7/23/2004 8,060.00	7430	UNSCHEDULED PV MAINT	R&I AIR CLEA - Air cleaner light on - replaced air filter	0.00	0.50	12.50	32.89	0.00	45.39
DOZ505	7/26/2004 8,055.00	7433	SCHEDULED LEAK	R&I - trans oil leak; exhaust left side burnt out - 2 cooler hoses leaking; hose between trans and converter leaking; replaced hoses; replaced left side exhaust	26.00	26.00	770.48	1,234.39	0.00	2,004.87
DOZ505	7/27/2004 8,068.00	775559284	PV MAINT	PM-2 -	0.00	4.00	100.00	307.74	0.00	407.74
DOZ505	8/4/2004 8,098.00	7442	SCHEDULED LOW PWR	ADJUST AIR COND - AC not cold - low on freon; added freon; installed caps on valves	0.50	1.00	30.02	53.76	0.00	83.78
DOZ505	8/31/2004 8,126.00	7475	UNSCHEDULED BROKEN	OTHER AIR COND - A/C not working - added freon to system	1.00	1.00	25.00	10.00	0.00	35.00

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505	9/10/2004 8,203.00	7490	SCHEDULED LOW PWR	REPAIR BASIC MA - Won't start good; low power, AC doesn't work; seat springs bad - Replaced 8 injectors; adjusted valves; replaced 2 connectors at compressor; replaced springs & shock in seat	17.00	17.00	500.30	3,120.48	0.00	3,620.78
DOZ505	10/14/2004 8,256.00	7529	UNSCHEDULED LOW PWR	R&I AIR CLEA - Air cleaner light came on - replaced air cleaner	0.20	0.25	6.25	34.34	0.00	40.59
DOZ505	11/2/2004 8,325.00	783933516	PV MAINT	PM-1 - CHANGED FINALS TO WINTER 30 W!	0.00	3.00	75.00	235.88	0.00	310.88
DOZ505	11/19/2004 8,374.00	7563	UNSCHEDULED LOW PWR	R&I AIR CLEA - air cleaner dirty - replaced air cleaner	0.00	0.00	0.00	0.00	0.00	0.00
DOZ505	12/3/2004 8,450.00	7621	UNSCHEDULED BROKEN	R&I FINAL D - Right final bad - Replaced final	0.00	54.00	1,649.52	20,000.00	0.00	21,649.52
DOZ505	1/6/2005 8,564.00	789816142	PV MAINT	PM-3 - -	0.00	6.00	155.02	872.05	0.00	1,027.07
DOZ505	2/22/2005 8,821.00	793696607	PV MAINT	PM-1 - -	0.00	3.00	75.00	223.36	0.00	298.36
DOZ505	4/12/2005 9,004.00	7668	SCHEDULED CONTAMIN	SERVICE PUMP - Trans filter light on - Replaced filters; right hand converter filter worst	0.50	0.50	15.01	0.00	0.00	15.01
DOZ505	4/14/2005 9,024.00	7675	UNSCHEDULED LEAK	INSTALL AIR COND - AC not cool - Charged system	0.50	0.50	15.01	10.00	0.00	25.01
DOZ505	4/16/2005 9,192.00	7704	UNSCHEDULED CONTAMIN	R&I AIR CLEA - air filter light came on; 2 dirty cab filters	1.00	1.00	25.00	66.12	0.00	91.12
DOZ505	4/25/2005 9,075.00	798988615	PV MAINT	PM-2 - CHANGED FINALS TO SUMMER 50W OIL SAMPLES LOOKED GOOD!	0.00	4.00	100.00	341.53	0.00	441.53
DOZ505	4/26/2005 9,080.00	7684	UNSCHEDULED CONTAMIN	R&I AIR CLEA - air cleaner light came on - put in new air cleaner	1.00	1.00	25.00	34.34	0.00	59.34

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505	4/29/2005 9,104.00	7687	SCHEDULED LOW PWR	R&I AIR CLEA - Replaced air cleaner	0.50	0.50	12.50	34.34	0.00	46.84
DOZ505	5/3/2005 9,126.00	7688	UNSCHEDULED BLOWN	R&I HYD TUBE - tilt hose blown out	0.00	0.00	0.00	0.00	0.00	0.00
DOZ505	5/12/2005 9,180.00	7698	UNSCHEDULED CONTAMIN	SERVICE AIR CLEA - air filter light came on	1.00	1.00	25.00	34.34	0.00	59.34
DOZ505	5/31/2005 9,225.00	7724	UNSCHEDULED CONTAMIN	SERVICE AIR CLEA - Air filter light came on - put new air filter in	1.00	1.00	25.00	34.34	0.00	59.34
DOZ505	6/7/2005 9,266.00	4003	UNSCHEDULED BROKEN	R&I AIR CLEA - air filter light comes on - Put new sensor on	1.00	1.00	25.00	107.26	0.00	132.26
DOZ505	6/9/2005 9,281.00	4009	UNSCHEDULED CONTAMIN	CLEAN AIR CLEA - Air filter light comes on - dirty precleaner; filled with plastic and adc; really bad!	0.00	2.00	50.00	34.34	0.00	84.34
DOZ505	6/9/2005 9,281.00	4011	UNSCHEDULED WORN	R&I BASIC MA - hole in floor mat; safety issue - replaced floor mat	0.50	0.50	12.50	202.21	0.00	214.71
DOZ505	6/16/2005 9,321.00	803462686	PV MAINT	PM-1 - RIGHT & LEFT FINALS LOOKED GOOD!	0.00	4.00	100.00	250.21	0.00	350.21
DOZ505	6/23/2005 9,345.00	4028	UNSCHEDULED BLOWN	R&I WATER LN - Water leak - Lower radiator hose blown out; had to remove belly pans; put hose on. Brought up and steamed out	8.00	14.00	350.00	29.27	0.00	379.27
DOZ505	7/12/2005 9,411.00	4053	UNSCHEDULED OVERHEAT	R&I RADIATOR - Running hot - blew out radiator	0.50	0.50	13.00	0.00	0.00	13.00
DOZ505	7/13/2005 9,416.00	4060	UNSCHEDULED CONTAMIN	R&I TRAN - Trans filter light on - Replaced trans filter	0.50	0.50	15.93	15.98	0.00	31.91
DOZ505	7/14/2005 9,423.00	4064	UNSCHEDULED BLOWN	R&I AIR COND - AC not working - Condensor fan is not working	1.00	1.00	30.38	0.00	0.00	30.38
DOZ505	8/5/2005 9,562.00	807960665	PV MAINT	PM-4 -	0.00	5.00	145.56	918.13	0.00	1,063.69

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505	8/8/2005 9,566.00	8427	UNSCHEDULED OVERHEAT	- FINALS LOOKED GOOD! R&I RADIATOR - Engine over heating - Washed out radiator	1.00	1.00	26.00	0.00	0.00	26.00
DOZ505	9/23/2005 9,673.00	811948926	PV MAINT	PM-4 - DID A FULL SERVICE ON 505 ZEIGLER PUT A NEW TRANSMISSION IN AND REBUILT THE FINALS A PM 4.	0.00	10.00	260.00	971.79	0.00	1,231.79
DOZ505	10/6/2005 9,757.00	8515	UNSCHEDULED BROKEN	OVRHAUL TRAN - Transmission out - Had Ziegler rebuild trans coverter, brakes & finals equalizer bar, left pivot shaft seal	150.00	0.00	0.00	81,000.00	0.00	81,000.00
DOZ505	10/6/2005 9,757.00	8514	SAFETY BROKEN	R&I HEATER - No engine heat; no backup alarm - Replaced backup alarm; ordered thermostat	0.20	0.50	15.93	138.25	0.00	154.18
DOZ505	10/19/2005 9,827.00	8526	UNSCHEDULED	R&I IMP CONT - Hyd leak; change cutting edges - Pulled down pan to find hyd leak; had to run to get it hot; pulled up floor; found alan screw missing in valve body	0.00	15.00	454.30	1,536.61	0.00	1,990.91
DOZ505	10/20/2005 9,834.00	8528	UNSCHEDULED LEAK	R&I FUEL INJ - Fuel Line leaking - Replaced line	5.00	2.50	77.42	45.97	0.00	123.39
DOZ505	10/25/2005 9,841.00	8534	UNSCHEDULED BLOWN	R&I OIL FILT - Oil leak - Cleaned out engine volly; found oil leak; Tore apart to get to line; put back together; ran & checked; steamed off	8.00	8.00	243.04	54.01	0.00	297.05
DOZ505	11/9/2005 9,924.00	816508367	PV MAINT	PM-1 - CHANGED FINALS TO 30W!	0.00	4.00	104.00	286.30	0.00	390.30
DOZ505	12/7/2005 10,065.00	8583	SCHEDULED BROKEN	R&I WATER LN - No heat - R & I both thermostats	12.00	12.00	357.84	119.47	0.00	477.31
DOZ505	12/30/2005 10,150.00	820740346	PV MAINT	PM-2 - RIGHT FINAL WAS BAD STILL UNDER WARRANTY DID NOT GET A SAMPLE TO THICK TO GET IN THE BOTTLE!	0.00	4.00	106.08	337.18	0.00	443.26
DOZ505	1/5/2006 10,151.00	7755	UNSCHEDULED LEAK	REPAIR RADIATOR FRT - Radiator damaged	16.00	23.00	714.49	2,004.80	0.00	2,719.29

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505	1/5/2006 10,151.00	7756	UNSCHEDULED BROKEN	- Banding got in fan; replaced section; Holms repaired the rest; replaced all lower seals; all 1/4 jumper hoses R&I FINAL D RT - Right final out; found while sampling - Ziegler removed; Brian & Paul installed spare	5.00	9.50	285.74	0.00	0.00	285.74
DOZ505	3/7/2006 10,286.00	7828	UNSCHEDULED BROKEN	FABRC TE SHEET ME - Grill bent - Straightened and repaired right side; made new grill left side	24.00	13.00	409.99	60.00	0.00	469.99
DOZ505	3/22/2006 10,395.00	827501178	SCHEDULED PV MAINT	PM-1 - RIGHT LOOKED DIRTY LEFT LOOKED GOOD; BROKE LEFT FINAL PLUG!	0.00	4.00	106.08	289.64	0.00	395.72
DOZ505	4/24/2006 10,529.00	7900	UNSCHEDULED LOOSE	R&I GEN-ALT - Belts squeaking - Adjusting rod for alternator broken - adjust bolts and replace adjust rod	1.50	1.50	44.73	11.23	0.00	55.96
DOZ505	4/28/2006 10,549.00	7910	SCHEDULED PLANNED	R&I SEAT, BEL - Seat - Replaced seat	1.00	1.00	29.82	1,911.27	0.00	1,941.09
DOZ505	5/8/2006 10,604.00	7940	UNSCHEDULED PV MAINT	R&I AIR CLEA - Air flow light came on - Put new air filter in. It was not really dirty; it had a lot of soot on it from the exhaust.	0.00	0.50	13.26	34.77	0.00	48.03
DOZ505	6/5/2006 10,658.00	834225311	SCHEDULED PV MAINT	PM-3 - CHANGED FINALS TO AST 10W30 FINALS LOOKED GOOD!	0.00	6.00	159.12	1,001.08	0.00	1,160.20
DOZ505	7/17/2006 10,705.00	8197	SCHEDULED LEAK	R&I AIR COND - Replaced AC compressor and dryer	7.00	5.00	150.22	590.06	0.00	740.28
DOZ505	8/10/2006 10,736.00	8212	UNSCHEDULED LEAK	R&I EXH PIPE - Oil leak - no oil pressure - Replace oil line and fittings to murphy switch. Drill out exhaust manifold studs and repair exhaust	50.00	31.00	934.57	5,692.84	0.00	6,627.41
DOZ505	9/6/2006 10,809.00	4102	UNSCHEDULED SHORTED	INSTALL DASH-RAD - 2 way radio - Install external speaker for 2 way	0.00	1.00	29.82	47.50	0.00	77.32
DOZ505	9/11/2006 10,816.00	4112	UNSCHEDULED LOW PWR	R&I AIR CLEA -	0.20	0.25	7.60	34.77	0.00	42.37

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505	9/29/2006 10,932.00	844004858	SCHEDULED PLANNED	- air cleaner light came on PM-1 - FINALS LOOKED GOOD WITH THE AST OIL	0.00	4.00	106.08	253.59	0.00	359.67
DOZ505	11/16/2006 11,034.00	4194	UNSCHEDULED LOOSE	R&I FAN & DR - Fan belts - Replace fan belts. Clean plastic out from fan shroud	8.00	4.00	119.28	153.58	0.00	272.86
DOZ505	11/16/2006 11,034.00	860061997		PM-2 -	0.00	0.00	0.00	0.00	0.00	0.00
Sub Totals					547.00	686.85	18,854.77	173,845.87	38.17	192,738.81
Totals					547.00	686.85	18,854.77	173,845.87	38.17	192,738.81

Equipment : DOZ505A
 Location: ALL
 Component: ALL
 Reason: ALL
 Owner: ALL
 Date Range:
 Meter or Cumulative: Cumulative
 List Parts: No
 PM Jobs Only: No
 Page Break on Sort: No

Sort on: Equipment ID/Date

* Indicates Credit Adjustment

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505A LANDFILL	11/28/2006 11,085.00	4207	UNSCHEDULED LEAK	REPAIR ENGINE - Pivot shaft seal leak - oil leak - Ziegler rebuild engine - right final drive leaking - change final drive from MPE Stock. Repair hydraulic leak at trans. Install belly pans - replace engine heater	320.00	20.00	604.52	616.13	0.00	1,220.65
DOZ505A LANDFILL	1/31/2007 11,091.00	8278	SCHEDULED PLANNED	R&I BASIC MA - Partial machine rebuild - Ziegler partial machine rebuild - engine, radiator, steering pump & motor; implement pump & control valve; replace pivot shaft seals; rebuild cylinders, replace batteries	320.00	1.00	117,166.45	0.00	0.00	117,166.45
DOZ505A LANDFILL	2/16/2007 11,097.00	8277	SCHEDULED WORN	R&I FINAL D - Reinstall right final drive. Segments worn - Install final drive WA747961; Replace segments on both finals	16.00	10.00	298.20	2,277.70	0.00	2,575.90
DOZ505A LANDFILL	2/23/2007 11,127.00	8284	UNSCHEDULED WORN	R&I WIPER,WA - Wipers worn out - Put new wipers on	0.00	1.00	26.52	40.38	0.00	66.90
DOZ505A LANDFILL	2/27/2007 11,149.00	8293	UNSCHEDULED CRACKED	R&I WIPER,WA - Wipers Bad - Put new wipers on	0.00	1.00	26.52	61.01	0.00	87.53
DOZ505A LANDFILL	3/13/2007 11,229.00	8315	UNSCHEDULED BLOWN	R&I VEH LITE - Left fender light is out - Put new bulb in	0.00	0.50	13.26	6.57	0.00	19.83
DOZ505A LANDFILL	3/20/2007 11,284.00	8325	UNSCHEDULED CONTAMIN	SERVICE TRAN - Trans light came on - Put new filters on	0.00	1.00	26.52	32.92	0.00	59.44

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505A LANDFILL	3/27/2007 11,329.00	8328	UNSCHEDULED CONTAMIN	R&I AIR CLEA - Air flow light came on. Left door latch will not move. - Put new air filter in. Worked on left door latch	0.00	1.00	26.52	34.77	0.00	61.29
DOZ505A LANDFILL	3/28/2007 11,338.00	8331	UNSCHEDULED BROKEN	R&I AIR CLEA - Air flow light came on - Air filter good. Changed sensor	0.00	1.00	26.52	107.26	0.00	133.78
DOZ505A LANDFILL	4/3/2007 11,378.00	860150431	SCHEDULED PV MAINT	PM-1 - CHANGED FINALS TO AST 10W30 FINALS LOOKED GOOD.	0.00	3.00	82.86	402.20	0.00	485.06
DOZ505A LANDFILL	4/11/2007 11,774.00	4362	UNSCHEDULED SHORTED	D&A ELECTRIC - fault codes - Ziegler checked codes	6.00	8.75	463.75	0.00	0.00	463.75
DOZ505A LANDFILL	4/30/2007 11,495.00	8376	UNSCHEDULED BROKEN	R&I TRACK - Right track pin broken - Replace right track with used track from stock	4.00	12.00	351.30	0.00	0.00	351.30
DOZ505A LANDFILL	5/16/2007 11,597.00	4329	UNSCHEDULED LOOSE	INSPECT TRACK - Excessive popping of tracks - Inspect all rail bushings & pins; tighten tracks	1.00	1.00	29.82	0.00	0.00	29.82
DOZ505A LANDFILL	5/22/2007 11,612.00	4351	UNSCHEDULED CONTAMIN	INSTALL AIR CLEA - Air filter light coming on - Replaced inner and outer air filters. Replaced filter restriction sensor	0.50	0.50	13.39	187.70	0.00	201.09
DOZ505A LANDFILL	5/31/2007 11,653.00	4368	UNSCHEDULED CONTAMIN	CLEAN AIR CLEA - Air flow light on - Pull precleaner off and blow out; blow out air filter and reassemble	1.00	1.00	29.82	0.00	0.00	29.82
DOZ505A LANDFILL	6/1/2007 11,659.00	865430339	PV MAINT	PM-2 - PM-2	0.00	2.50	63.88	389.33	0.00	453.21
DOZ505A LANDFILL	6/4/2007 0.00	4393	SCHEDULED PLANNED	INSPECT FIRE SUP - semi annual fire inspection - semi annual fire supprtant inspection	1.00	0.00	0.00	25.00	0.00	25.00
DOZ505A LANDFILL	6/18/2007 11,772.00	4403	SCHEDULED WORN	R&I TRACK - Undercarriage worn - Replace complete undercarriage; 1 new idler, 3 rebuilt	0.00	56.00	1,692.74	50,820.86	0.00	52,513.60
DOZ505A LANDFILL	6/21/2007 11,774.00	4409	UNSCHEDULED SHORTED	R&I AIR CLEA - Air flow light comes on - Replace atmospheric sensor	0.00	0.50	14.91	113.46	0.00	128.37

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505A LANDFILL	8/13/2007 11,931.00	871649544	SCHEDULED PV MAINT	PM-1 - pm 1 - final drives ok, tightened alternator belt	5.00	5.00	132.20	260.75	0.00	392.95
DOZ505A LANDFILL	9/10/2007 12,007.00	4550	UNSCHEDULED BROKEN	R&I WINCH - Tow chain broken - Replace tow chain	0.50	0.50	16.27	15.77	0.00	32.04
DOZ505A LANDFILL	9/11/2007 12,014.00	4553	UNSCHEDULED BROKEN	R&I - Throttle switch broken - Replace throttle switch	0.00	1.00	32.54	60.54	0.00	93.08
DOZ505A LANDFILL	9/14/2007 12,029.00	4556	UNSCHEDULED SHORTED	R&I AIR COND - A/C condensor fan inoperable - replace left condensor fan	0.50	0.50	16.27	166.62	0.00	182.89
DOZ505A LANDFILL	10/5/2007 12,176.00	876316972	SCHEDULED PV MAINT	PM-3 - PM 3 - FINALS OK REPLACED BOLT IN A/C BRACKET	8.00	10.00	288.80	917.65	0.00	1,206.45
DOZ505A LANDFILL	10/30/2007 12,287.00	4631	UNSCHEDULED CONTAMIN	SERVICE FINAL D - RH Final had bad oil sample - Changed oil in both final drivers	1.50	1.50	39.66	0.00	157.30	196.96
DOZ505A LANDFILL	11/30/2007 12,315.00	4678	UNSCHEDULED WORN	R&I WIPER, WA - Washers not working - Replaced two washer motors	0.50	0.50	17.07	36.68	0.00	53.75
DOZ505A LANDFILL	12/15/2007 12,423.00	4728	SCHEDULED	INSPECT FIRE SUP - Semi annual fire equipment inspection	0.00	0.00	0.00	0.00	0.00	0.00
DOZ505A LANDFILL	1/17/2008 12,427.00	885043274	SCHEDULED PV MAINT	PM-1 - PM 1 - FINALS OK	6.00	6.00	181.71	284.90	0.00	466.61
DOZ505A LANDFILL	3/12/2008 12,551.00	4832	UNSCHEDULED BROKEN	R&I WIPER, WA - Broken rear wiper assembly - Straighten rear wiper arm and replace blade	0.50	0.50	16.27	13.46	0.00	29.73
DOZ505A LANDFILL	3/21/2008 12,621.00	4846	UNSCHEDULED LEAK	R&I HYD TUBE - Hyd leak - Replace both tilt hoses	2.00	2.00	72.08	212.86	72.80	357.74
DOZ505A LANDFILL	4/1/2008 12,677.00	891521582	SCHEDULED PV MAINT	PM-2 - PM 2 - CHANGED OIL IN LH FINAL DRIVE LOOKED DIRTY, RH FINAL OK	10.00	10.00	264.40	598.29	0.00	862.69
DOZ505A LANDFILL	4/3/2008 12,696.00	4862	UNSCHEDULED WORN	R&I WIPER, WA - Replaced front door wiper blades	0.20	0.25	9.45	55.64	0.00	65.09

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505A LANDFILL	4/16/2008 12,766.00	4880	UNSCHEDULED BROKEN	R&I AIR COND - No back up alarm. A/C not cooling - Replace A/C belt; replace backup alarm	2.00	3.00	110.76	131.76	0.00	242.52
DOZ505A LANDFILL	4/25/2008 12,829.00	4895	UNSCHEDULED CONTAMIN	R&I - Oil samples came back bad on final drives - Changed oil in both final drives	1.00	1.00	29.29	0.00	157.30	186.59
DOZ505A LANDFILL	5/22/2008 12,930.00	897839159	SCHEDULED	INSPECT FIRE SUP -	0.00	0.00	0.00	0.00	0.00	0.00
DOZ505A LANDFILL	5/29/2008 12,930.00	896534564	SCHEDULED PV MAINT	PM-1 - PM 1 - FINALS OK,ADJ TRACKS	4.00	4.00	117.16	351.56	0.00	468.72
DOZ505A LANDFILL	6/16/2008 13,022.00	4972	UNSCHEDULED SHORTED	R&I WIPER,WA - LH door washer not working - Replaced washer pump for left hand door	0.50	0.50	14.65	18.34	0.00	32.99
DOZ505A LANDFILL	6/16/2008 13,022.00	4973	UNSCHEDULED WORN	R&I WIPER,WA - Wiper blade streaking - Replaced wiper blades on both doors	0.50	0.50	14.65	55.64	0.00	70.29
DOZ505A LANDFILL	6/30/2008 13,143.00	5009	UNSCHEDULED SHORTED	REPAIR - A/C inoperative - Repair harness to A/C compressor	4.00	0.50	18.02	0.00	0.00	18.02
DOZ505A LANDFILL	7/1/2008 13,145.00	5014	UNSCHEDULED WORN	R&I CAB,DRS, - Right engine door pops open - Replace latch on right engine door	0.00	0.50	18.02	52.96	0.00	70.98
DOZ505A LANDFILL	7/2/2008 13,146.00	5015	UNSCHEDULED LOOSE	ADJUST TRACK - Tracks need adjusting - Adjusted tracks	0.50	0.50	14.65	0.00	0.00	14.65
DOZ505A LANDFILL	7/16/2008 13,195.00	5041	UNSCHEDULED LEAK	REPAIR TRAN - Leak at trans filter - Replace orings on left transmission filter base	8.00	2.00	78.76	82.62	0.00	161.38
DOZ505A LANDFILL	7/17/2008 13,195.00	900835649	SCHEDULED PV MAINT	PM-4 - PM 4 - OK	14.00	14.00	423.56	1,605.41	0.00	2,028.97
DOZ505A LANDFILL	8/12/2008 13,309.00	5063	UNSCHEDULED WORN	R&I WIPER,WA - Wiper on LH door coming apart - Replaced LH door wiper blades	0.50	0.50	15.65	27.82	0.00	43.47
DOZ505A LANDFILL	10/2/2008 13,444.00	907422665	SCHEDULED PV MAINT	PM-1 - pm 1 - PM 1, CHANGE OIL IN BOTH FINALS.	8.00	8.00	250.32	516.06	0.00	766.38

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505A LANDFILL	10/3/2008 13,444.00	5151	UNSCHEDULED BROKEN	REPAIR VEH LITE - Rear lights inoperable - Repair rear lights; replace backup alarm; - repair wiring to voltage converter for company radio; replace voltage converter for AM/FM radio	16.00	4.00	157.52	346.23	0.00	503.75
DOZ505A LANDFILL	10/20/2008 13,504.00	5166	MISC BROKEN	R&I WINCH - Tow chain broken - Replace tow chain and hook	0.50	0.50	15.65	15.77	0.00	31.42
DOZ505A LANDFILL	11/10/2008 13,603.00	912845224	SCHEDULED PLANNED	INSPECT TRACK - track inspection - Ziegler track inspection @ 70% worn	0.00	0.00	0.00	0.00	0.00	0.00
DOZ505A LANDFILL	11/13/2008 13,603.00	912851894	SCHEDULED PLANNED	INSPECT FIRE SUP - fire inspection - Iowa Fire semi-annual fire inspection	0.00	0.00	0.00	0.00	0.00	0.00
DOZ505A LANDFILL	12/1/2008 13,652.00	5208	UNSCHEDULED BROKEN	R&I WINCH - Tow chain broken - Replace tow chain	0.20	0.50	19.69	32.64	0.00	52.33
DOZ505A LANDFILL	12/12/2008 13,687.00	5243	UNSCHEDULED WORN	R&I EXH PIPE - Exhaust leak; horn inop - Replace muffler and pipe. Repair horn; tighten tracks	8.00	6.00	236.28	1,247.19	0.00	1,483.47
DOZ505A LANDFILL	12/18/2008 13,686.00	914074531	SCHEDULED PV MAINT	PM-2 - PM 2 - CHANGED FINALS	10.00	10.00	312.90	739.21	0.00	1,052.11
DOZ505A LANDFILL	12/22/2008 13,685.00	5260	UNSCHEDULED LOW PWR	R&I FUEL FIL - Won't run - Fuel gelled; change filters and put additive in fuel	2.00	2.00	62.58	113.59	0.00	176.17
DOZ505A LANDFILL	1/6/2009 13,771.00	5280	UNSCHEDULED BROKEN	R&I WARN DEV - Replaced back up alarm	3.00	1.00	39.38	114.93	0.00	154.31
DOZ505A LANDFILL	1/9/2009 13,796.00	5288	UNSCHEDULED SHORTED	R&I GEN-ALT - Alt light on - Check out alt; found bad; install rebuilt alternator	3.00	3.00	118.14	500.00	0.00	618.14
DOZ505A LANDFILL	2/4/2009 13,957.00	918198551	SCHEDULED PV MAINT	PM-1 - PM 1 - CHANGED FLUID IN BOTH FINAL DRIVES, FLIPED CUTTING EDGES.	8.00	6.00	187.74	556.12	0.00	743.86
DOZ505A LANDFILL	2/6/2009 13,957.00	5463	UNSCHEDULED LEAK	INSTALL HEATER - Flipped cutting edges; heater not working; bad battery cable; leak mid section; fl rollers not	36.00	26.00	912.78	2,213.35	0.00	3,126.13

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505A LANDFILL	4/1/2009 14,246.00	5761	UNSCHEDULED LOW PWR	turning; left door latch froze - Turned cutting edges; new corners; installed new fan motor; installed new battery cable; replaced orings on steering lines; replaced rollers; free up left upper door latch R&I AIR CLEA - Engine air flow light coming on - Changed air filters and replaced air flow sensor	1.00	1.00	31.29	184.21	0.00	215.50
DOZ505A LANDFILL	4/3/2009 14,249.00	923231611	SCHEDULED PV MAINT	PM-3 - PM 3 - OK,CHANGED TRANS AND BOTH FINALS. -engine, hyd., and transmission samples came back normal	6.00	6.00	187.74	1,392.65	0.00	1,580.39
DOZ505A LANDFILL	4/6/2009 14,250.00	5771	UNSCHEDULED WORN	R&I SPROCKET - Segments worn; oil leak; air restriction light coming on - Replaced segments. End on steer motor was cracked. Air intake plugged with plastic; welded base on intake pipe	32.00	36.00	1,256.08	2,664.94	0.00	3,921.02
DOZ505A LANDFILL	5/4/2009 14,389.00	5811	UNSCHEDULED BROKEN	REPAIR GEN-ALT - Alternator light came on - Replace broken alt tension bolt and alt belt	4.00	2.00	78.76	98.79	0.00	177.55
DOZ505A LANDFILL	5/8/2009 14,401.00	5822	UNSCHEDULED BROKEN	R&I FAN & DR - Fan & alt belts came off - Replaced fan & alt belts	5.00	5.00	159.49	179.89	0.00	339.38
DOZ505A LANDFILL	5/18/2009 14,477.00	5844	UNSCHEDULED LOOSE	INSTALL WIPER, WA - Wiper came loose - Tighten cover for wiper motor and arms	0.20	0.25	8.58	0.00	0.00	8.58
DOZ505A LANDFILL	5/28/2009 14,528.00	927960842	SCHEDULED PV MAINT	PM-1 - PM-1 - FINAL LEVELS GOOD, CHANGED OIL IN FINALS, TOOK SAMPLES OF ENGINE AND FINAL OILS -OIL SAMPLES CAME BACK NORMAL	8.00	8.00	223.92	547.32	0.00	771.24
DOZ505A LANDFILL	5/28/2009 14,528.00	5871	UNSCHEDULED BROKEN	R&I GEN-ALT - Alt belt; tilt manifold - Tighten alt belt; installed new hyd tilt manifold	3.00	3.00	102.99	195.89	0.00	298.88
DOZ505A LANDFILL	7/9/2009 14,715.00	5944	UNSCHEDULED BROKEN	R&I WARN DEV - warning device going off - coolant flow switch bad; replaced	6.00	3.00	102.99	132.85	0.00	235.84

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505A LANDFILL	7/10/2009 14,726.00	5947	UNSCHEDULED LEAK	REPAIR AIR COND - water coming out in cab - pulled floor and unplugged drain hose	0.50	0.50	17.17	0.00	0.00	17.17
DOZ505A LANDFILL	8/3/2009 14,790.00	5496	UNSCHEDULED BROKEN	R&I HYD TUBE - Hydraulic hose worn, fitting broken - Replaced hose & fitting	4.00	6.00	211.42	73.67	0.00	285.09
DOZ505A LANDFILL	8/19/2009 14,843.00	939823751	SCHEDULED	PM-2 - -	0.00	6.00	204.54	446.32	0.00	650.86
DOZ505A LANDFILL	10/2/2009 15,033.00	5501	UNSCHEDULED BLOWN	R&I HYD TUBE - Upper tilt hose to hardnose blown - Replaced hose	2.00	2.00	68.66	116.00	0.00	184.66
DOZ505A LANDFILL	10/28/2009 15,135.00	948984607		PM-1 - -	0.00	3.00	94.11	220.11	0.00	314.22
DOZ505A LANDFILL	1/19/2010 15,412.00	948984677		PM-4 - -	0.00	4.00	125.48	958.68	0.00	1,084.16
DOZ505A LANDFILL	2/4/2010 15,485.00	5505	UNSCHEDULED BLOWN	R&I HYD TUBE - Tilt hose to diagonal brace blown - Replaced hose	0.50	0.50	17.17	246.05	0.00	263.22
DOZ505A LANDFILL	3/26/2010 15,711.00	5507	UNSCHEDULED SEIZED	R&I GEN-ALT - Alternator seized up - Alternator, pulley, and belt were bad.	3.00	3.00	102.99	297.31	0.00	400.30
DOZ505A LANDFILL	4/28/2010 15,845.00	5509	UNSCHEDULED LEAK	R&I HYD TUBE - Hyd oil leak - Hyd hose under floor pan was leaking	7.00	8.00	250.96	167.77	0.00	418.73
DOZ505A LANDFILL	6/8/2010 15,932.00	961861600	SCHEDULED	PM-1 - -	0.00	2.50	71.03	0.00	0.00	71.03
DOZ505A LANDFILL	9/13/2010 16,006.00	5518	UNSCHEDULED BLOWN	R&I HYD TUBE - Hydraulic leak - Hydraulic line blown under floor board	8.00	4.00	137.32	164.61	0.00	301.93
DOZ505A LANDFILL	9/21/2010 16,009.00	5520	SCHEDULED BROKEN	R&I TEMP IND - Trans temp sensor for gauge bad causing fault code - Replaced sensor	0.20	0.25	8.58	80.18	0.00	88.76
DOZ505A LANDFILL	10/25/2010 16,034.00	6680	SCHEDULED WORN	REPAIR TRACK - Undercarriage worn - Replace under carriage including rails, pads, rollers, idlers, segments. Adjust alternator belt;	120.00	74.00	2,655.24	966.34	0.00	3,621.58

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
DOZ505A LANDFILL	11/30/2010 16,059.00	5526	UNSCHEDULED LEAK	replace bad battery; replace torque converter, temp sender, steam clean radiator cores; repair starter nose cone bolts R&I RADIATOR - Coolant leak - Rubber seat between radiator cores and tank leaking	28.00	11.00	353.95	423.85	0.00	777.80
DOZ505A LANDFILL	4/12/2011 16,196.00	988550643	SCHEDULED	PM-4 -	0.00	6.50	199.47	962.18	0.00	1,161.65
DOZ505A LANDFILL	8/9/2011 16,293.00	5537	SCHEDULED CONTAMIN	R&I FINAL D - Bad oil sample - right final - Replaced right final with spare from MPE	5.00	12.00	398.68	0.00	0.00	398.68
DOZ505A LANDFILL	12/1/2011 16,380.00	5548	SCHEDULED LOW PWR	R&I BATTERY - Slow cranking - Replaced battery	1.00	1.00	39.77	311.98	0.00	351.75
DOZ505A LANDFILL	12/29/2011 16,411.00	1011173686		INSPECT FIRE SUP -	0.00	0.00	0.00	0.00	0.00	0.00
Sub Totals					1,078.30	462.00	132,320.70	77,291.24	387.40	209,999.34
Totals					1,078.30	462.00	132,320.70	77,291.24	387.40	209,999.34

SUSAN HAZELTON
Notarial Seal - Iowa
Commission # 233492
My Commission Expires 8-20-14

Notary Public in and for Polk County, Iowa

[Signature]

Subscribed and sworn to before me by said
affiant this 19 day of January 2012.

_____ dates
January 19, 2012

The Des Moines Register on the following
this affidavit, was printed and published in
attached as Exhibit "A" and made a part of
advertisement, a printed copy of which is
Polk County, Iowa, and that an
and published in the City of Des Moines,
newspapers of general circulation printed

THE DES MOINES REGISTER

of The Des Moines Register and Tribune
Company, a corporation duly organized and
existing under the laws of the State of Iowa,
with its principal place of business in
Des Moines, Iowa, the publisher of

Legals Clerk

Marion Walsh

The undersigned, being first duly sworn
on oath, states that she/he is the

STATE OF IOWA
SS
COUNTY OF POLK

COPY OF ADVERTISEMENT
Exhibit "A"

AFFIDAVIT OF PUBLICATION

DES MOINES
REGISTER
MEDIA
A GANNETT COMPANY

